COMPLETION REPORT

1. Name Of Work :- Drilling of Borewell In Mallasandra Colony, BHEL Mini Colony, PK's Slum Ravindra Nagara Slum and Surrounding Area in Ward No.13, Shettyhalli Sub Division.

2. Sanctioned Estimate No. & Date : EE/DD/AS/191/19-20, Dated:-18.12.2019
: SE/DZ/TS/13/19-20, Dated:- 27.01.2020

3. Head of account which is chargeable : P0224, 14th Assistant to Children of PKs Gangmen, Milies – 18per

4. Entrustment order No. & DT : **BBMP/EE/DD/WO/552/19-20, Dated: 14.03.2020**

5. Name of Beneficiaries : **M/s KRIDL**

6a. Time stipulated for completion of work : 180 days

b. Delay in execution of work :

7. Measurement recorded in : M.B No.4838
Page No. 483720 to 26

8. Check measurement of the Asst. : M.B No.4838
Page No.483720 to 26

Exe. Eng. / Exe. Eng., On :

9. Name of the office / official Incharge of the work : Shettyhalli Sub-Division

10. a) Asst. Eng/Junior Eng. : **Sri.Venkatesh**

b) Asst. Exe. Engineer : **Sri. Syed athiqur rehaman idrus**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs.78.00Lakhs	Rs.7789191.41 ₹7788796:00	-	Rs. 11204:00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Assistant Engineer
Ward No.13

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division. Bangalore-560057.

Assistant Executive Engineer
Shettyhalli Sub-Division

Scanned with CamScanner